工事工程表(月間)			工事名	令和6年度		出来高(6月度)		出来高(7月度)		工期	着工		備考																																	
				中ノ口川広域河川一級(大規模特定)塩俵橋右岸取付道路工事		計画 実施	10.0% 8.0%	計画 実施	27.0%		令和7年4月7日			令和7年11月27日																																
工事区分	数量	月 構成率	令和7年												備考																															
			6月						7月																																					
			18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
			水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木
計画・準備工																																														
準備工	1.0 式	7.0%	← 計画準備(起工測量・データ作成)及び地元調整 →																																											
築堤・護岸工																																														
河川土工																																														
掘削工	290.0 m3	0.5%																																												
盛土工	1825.0 m3	3.5%																																												
法面整形工	2600.0 m2	11.0%																																												
道路改良工																																														
道路土工																																														
掘削工	4100.0 m3	3.5%																																												
路体盛土工	1700.0 m3	8.5%																																												
路床盛土工	880.0 m3	2.0%																																												
法面整形工	2350.0 m2	5.5%																																												
植生工	1410.0 m2	6.5%																																												
擁壁工	プレキャスト擁壁工 18.0 m 2.0%																																													
排水構造物工																																														
PII型側溝工	194.0 m	4.0%																																												
自由勾配側溝工	94.0 m	4.5%																																												
集水枋工	2.0 基	0.5%																																												
階段工																																														
階段工	1.0 式	2.5%																																												
構造物撤去工																																														
構造物取壊工	1.0 式	0.5%																																												
仮設工																																														
工事用道路工	1.0 式	2.0%																																												
作業ヤード整備工	370.0 m3	2.0%																																												
交通管理工																																														
交通誘導	1.0 式	4.5%																																												
舗装工																																														
舗装工																																														
下層路盤工	1907.0 m2	3.0%																																												
縁石工	縁石工 51.0 m 1.5%																																													
防護柵工																																														
路側防護柵工	228.0 m	6.0%																																												
防止柵工	49.0 m	2.0%																																												
防護柵基礎工	134.0 m	12.0%																																												
道路付属施設工																																														
道路付属物工	23.0 本	1.0%																																												
雑工																																														
跡片付・書類整理	1.0 式	4.0%																																												
			試験盛土																																											
			7月立会確認依頼予定 段階確認:築堤法線、ICT建機精度確認、試験盛土材料確認:プレキャスト各種(JIS以外及び認定外製品)																																											