

工事工程表(週間)			工事名	令和6年度 中ノ口川広域河川一級(大規模特定) 塩俵橋右岸取付道路工事												工期	着工 令和7年4月7日	令和7年4月7日	
工事区分	数量 構成率	月 月		令和7年 8月													備考		
				実施						計画									
				11 月	12 火	13 水	14 木	15 金	16 土	17 日	18 月	19 火	20 水	21 木	22 金	23 土	24 日		
計画・準備工 準備工	1.0 式			お盆休暇(8月9日~8月17日)															
築堤・護岸工																			
河川土工																			
掘削工	290.0 m <sup>3</sup>																		
盛土工	1825.0 m <sup>3</sup>																		
法面整形工	2600.0 m <sup>2</sup>																		
道路改良工																			
道路土工																			
掘削工	4100.0 m <sup>3</sup>																		
路体盛土工	1700.0 m <sup>3</sup>																		
路床盛土工	880.0 m <sup>3</sup>																		
法面整形工	2350.0 m <sup>2</sup>																		
法面工 植生工	1410.0 m <sup>2</sup>																		
擁壁工 アーチ式擁壁工	18.0 m																		
排水構造物工 PU型側溝工	194.0 m																		
自由勾配側溝工	94.0 m																		
集水樹工	2.0 基																		
階段工	階段工 1.0 式																		
構造物撤去工 構造物取扱工	1.0 式																		
仮設工																			
工事用道路工	1.0 式																		
作業ヤード整備工	370.0 m <sup>3</sup>																		
交通管理工																			
交通誘導	1.0 式																		
舗装工																			
舗装工 下層路盤工	1907.0 m <sup>2</sup>																		
縁石工	51.0 m																		
防護柵工 路側防護柵工	228.0 m																		
防止柵工	49.0 m																		
防護柵基礎工	134.0 m																		
道路付属施設工 道路付属物工	23.0 本																		
総工 跡片付・書類整理	1.0 式																		
																	実施... 計画...		